

बिहार सरकार
ग्रामीण कार्य विभाग

पत्रांक— BRRDA(HQ) 1665/2019 - 5524 अनु०
प्रेषक,

/पटना, दिनांक— 19.11.2019

प्रवीण कुमार ठाकुर,
अभियंता प्रमुख,
ग्रामीण कार्य विभाग।

सेवा में,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल—भागलपुर/दाउदनगर/गया/हिलसा/राजगीर/इमामगंज/झाझा/
जमुई/जगदीशपुर/ लखीसराय/मधेपुरा/मुंगेर/मुजफ्फरपुर पूर्वी-2/
नरकटियागंज/नवादा/रजौली/फुलपरास/सहरसा/सासाराम-1/सासाराम-2/
शेखपुरा/शिवहर/शेरघाटी/सिमरी-बख्तियारपुर/सुपौल/टेकारी/
खड़गपुर—तारापुर/ मधुबनी/पकड़ीदयाल/पटौरी।

विषय:— MMGSY (OLD), MNP, SCP तथा ASAD योजना शीर्ष अन्तर्गत अपूर्ण/अवरुद्ध पथों को पूर्ण करने हेतु दिनांक 23.11.2019 को आहूत बैठक में भाग लेने के संबंध में।

महाशय,

उपर्युक्त विषय के सम्बंध में कहना है कि MMGSY (OLD), MNP, SCP तथा ASAD योजनान्तर्गत अपूर्ण/अवरुद्ध पथों को पूर्ण करने के संबंध में विभागीय सचिव की अध्यक्षता में दिनांक 23.11.2019 को मध्याह्न 12:00 बजे विश्वेश्वरैया भवन, 5वें तल स्थित सभागार कक्ष में बैठक आहूत है।

संबंधित कार्यपालक अभियंता को निदेशित किया जाता है कि MMGSY (OLD), MNP, SCP तथा ASAD योजनान्तर्गत अपूर्ण/अवरुद्ध पथों की अद्यतन स्थिति का प्रतिवेदन तथा लक्षित बसावटों के सम्पर्कता की वर्तमान स्थिति के साथ बैठक में भाग लेंगे।

ज्ञातव्य हो कि MMGSY (OLD), MNP, SCP तथा ASAD योजना के कुछ पथों का पहले किसी अन्य कार्य प्रमण्डलों के द्वारा कार्यान्वित कराया जा रहा था, जबकि वर्तमान में उक्त पथ किसी दूसरे कार्य प्रमण्डल के अधीन है। ऐसे सड़कों से सम्बंधित दोनों कार्य प्रमण्डलों के कार्यपालक अभियंता बैठक में भाग लेना सुनिश्चित करेंगे।

उक्त योजनाओं के अपूर्ण/लम्बित पथों की सूची पत्र के साथ संलग्न है।

विश्वसभाजन

(प्रवीण कुमार ठाकुर)
अभियंता प्रमुख
ग्रामीण कार्य विभाग।

ज्ञापक— BRRDA(HQ) 1665/2019 - 5524

/पटना, दिनांक— 19.11.2019

प्रतिलिपि— संबंधित परियोजना प्रबंधक, ग्रामीण कार्य विभाग/सभी मुख्य अभियंता, ग्रामीण कार्य विभाग/ अपर मुख्य कार्यपालक पदाधिकारी—सह—सचिव, ब्राडा को बैठक में भाग लेने हेतु सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।

अभियंता प्रमुख,
ग्रामीण कार्य विभाग।

(SUMMARY)

MMGSY (Old) Ongoing Roads

S.No	Division Name	Year	Name of the Road (English)	Name Of Contractor	Administrative Approval			Agreement			Physical Progress (in Km)						Completed or Not	Remarks
					Amount (in Lakh)	Length (in Km)	Date	Main Work Amount (Lac.)	Date	Date of Completion	Expenditure (in Lakh)	Sub Base	Base	Surface	No. of Habitatio n to be Connecte	No. of Connecte d Habitatio		
1	2	3	4	5	9	10	11	15	22	25	27	28	29	30	31	32	33	34
1	Bhagalpur	2011-12	PAIGSY Road to Naryanpur Village under Sultaneen Block	Sri Parmanand Mend/4385/1-III M/S N.D. Engineering Works	52.98000	1.124	12.10.2011	57.28000	12.05.2012	11.11.2012	39.29597	1.12400	0.70000	0.42400	1	1	Rescind	Rescind
2	Dumrauger	2008-09	Aranda Khudwa Road to Mukhsarpur via Piyar Road	M/S N.D. Engineering Works	220.35235	5.200	25.06.2013	210.43500	03.03.2011	02.03.2012	134.75595	5.20000	5.20000	0.40000	3	3	Rescind & Transfer to Tharai	Rescind
3	Gaya	2006-07	Tekari Rupaspur road to Bajipur	Raja Const/CE- R.W.D.-105988/IA	8.39297	0.000	08.12.2006	11.06000	10.04.2007	04.03.2008	1.34737	0.00000	0.00000	0.00000	2	0	Rescind	Rescind
4	Hilsa	2006-07	Construction of Rampur Bailey R.E.O. Road to Lakshana Biepla	Sri Samrosh Kumar/042/08	91.69300	3.390	20.06.2006	82.96000	06.02.2007	05.08.2007	37.25808	2.39000	1.70000	0.00000	5	4	Rescind	Work Closed
5	Imranpur	2007-08	Construction of road from Shobh Dhanra to Laitediya via Hakebani	Sri Sayendra Kumar Yadav [3/108]	244.18000	5.300	12.02.2009	242.46700	05.04.2010	25.08.2010	97.06595	5.30000	1.00000	0.00000	1	1	On-going	
6	Jajjala	2010-11	Construction of Road from Mangochari Shukhar river to Babuth P.M.G.S.Y. via Nimadih	D.D. SINGH AND COMPANY JAMUI [739/09]	170.19300	3.000	11.02.2011	129.34300	18.05.2011	12.10.2011	55.15000	2.80000	1.75000	1.75000	3	3	Rescind	
7	Jagdishpur	2008-09	Gambani Agison to Sahari Road	Sri Yogendra Singh	95.74000	1.100	04.08.2009	93.95000	07.05.2010	06.02.2011	5.14000	0.50000	0.00000	0.00000	1	0	Rescind and work closed	Rescind & Transfer to Phulparas Division
8	Jhanjharpur	2006-07	Mahadev Math to Gidri road	M/S S.S. Construction	204.35500	2.900	11.12.2006	194.50000	02.05.2007	01.05.2008	98.65383	0.50000	0.00000	0.00000	1	0	Rescind & Transfer	surface Comp Except 250 M
9	Lakhisarai	2008-09	Ramchandrapur to Alwai Road to Block Head Quarter of Piparya	Purushottam Construction, Patna. Reg. No. 1369/09	176.59000	3.150	21.04.2011	154.89000	19.12.2011	18.12.2012	127.56060	2.74000	1.93800	2.42500	1	0	On-going	Target Habitatio n connected. Private land in rest part.
10	Lakhisarai	2008-09	Construction of Lakshna Shivdih- Belaungia Mushahin Road (Recind Work)	AMIT SINGH EP/R/S/4944M/1 N/A	0.00000	1.700		45.23894	21.07.2017	30.04.2018	0.00000	0.00000	0.00000	0.00000	0	0	On-going	
11	Lakhisarai	2008-09	Construction of Lakshna Shivdih- Belaungia Mushahin Road	B.D. Construction, Biharsharif, Reg. No- RWD-1128	31.14126	0.000	21.04.2011	75.29100	18.02.2012	17.08.2012	31.14126	1.20000	1.20000	0.98000	1	0	Rescind	GSB Comp. Gr II & Gr III 2.00 km Comp. BT 1.60 km Comp BT 1.90 km
12	Lakhisarai	2011-12	Bahanganma Nimdek to Bahanganma Gonyari Tola	SANJAY KUMAR BEDPK/0875F/1 1160147	314.31000	2.350	07.01.2016	264.88264	06.05.2016	05.05.2017	138.39600	2.35000	2.00000	1.60000	1	0	On-going	GSB 1.300 km Comp. Gr III 1.00 Km Comp. BT 0.930 km Comp. IE ATR is pending
13	Lakhisarai	2011-12	Tarfari to Pipra	Punulatanam Const. (Tina Kumar sindh), Reg No-1269	124.41000	2.150	31.12.2012	112.64414	10.05.2013	09.02.2014	82.96864	2.15000	2.15000	1.90000	1	0	On-going	GSB 1.300 km Comp. Gr III 1.00 Km Comp. BT 0.930 km Comp. IE ATR is pending
14	Lakhisarai	2011-12	Bansipur to Netrudh via Pandham Pain (Rescind)	AMIT SINGH EP/R/S/4944M/1 2150885	73.80422	1.534	31.12.2012	83.68222	03.12.2015	02.05.2016	61.20896	1.30000	1.00000	1.25000	1	0	On-going	
15	Lakhisarai	2011-12	Bansipur to Netrudh via Pandham Pain	R.K. Constructionpro Rajiv Kumar, Reg. No- RWD-188 Sri Sudhir Kumar [371/01]	25.86578	1.534	31.12.2013	81.22100	23.05.2013	21.02.2014	20.06578	1.00000	0.00000	0.00000	1	1	Rescind	
16	Madhepura	2006-07	Permanandpur to Khurrajaia road	Sri Sudhir Kumar [371/01]	371.44400	8.600	01.05.2007	354.34800	23.02.2008	22.11.2008	130.40247	4.70000	2.50000	0.00000	5	0	On-going	Rescind & Transfer to Udaipur
17	Madhepura	2006-07	Sukhsan to Jagpur road	M/S Om Con. [347/01]	186.19300	5.000	01.04.2007	170.43200	26.10.2007	25.07.2008	70.17942	4.00000	2.80000	0.00000	4	0	Rescind & Transfer	
18	Munger	2006-07	Iwa - Bangawa Surgaria PMGSY Road to Khudhara Road	Sedranand Singh, EIC RWD - 812/09 Class-II	106.85000	4.190	09.12.2006	75.99400	13.05.2010	12.11.2010	1.29423	0.00000	0.00000	0.00000	1	0	Rescind	

M45P10 LD)

SNo	Division Name	Year	Name of the Road (English)	Name Of Contractor	Administrative Approval			Agreement			Physical Progress (in Km)				No. of Habitatio n to be Connecte d	No. of Connecte d Habitatio n	Completed or Not	Remarks
					Amount (in Lakh)	Length (in Km)	Date	Main Work Amount (Lac)	Date	Date of Completion	Expenditure (in Lakh)	Sub Base	Base	Surface				
1	2	3	4	5	9	10	11	15	22	25	27	28	29	30	31	32	33	34
19	Munger	2006-07	Main Road Kharagpur, Jamui to Basudepur and Matamuhha (Rasbhar, Dashedpur, Kashiapur) via P.V.G.S.Y. to Pokharis Baramniali, Ashan Road	M/S Ann Consl. Co. (CE RWD-34401 CLASS-1A)	255.59000	10.800	15.01.2007	223.47800	11.05.2007	10.02.2008	81.48394	5.00000	5.00000	1.00000	1	0	Rescind & Transfer	Transfer to Kharagpur- Tarapur
20	Munger	2007-08	Baryanpur-Kharagpur P.W.D. Road Lohiti to Pakepur	Sadanand Singh - (EIC RWD-81209 Class-II)	137.94520	3.300	28.01.2009	100.51600	12.12.2009	11.09.2010	78.33640	3.30000	3.30000	0.80000	1	0	Rescind & Transfer	Transfer to Kharagpur- Tarapur
21	Munger	2007-08	Durgapur REO Road to Goni via Kendua Bannachaka Jamua Road	Sadanand Singh EIC RWD - 81209 Class-II	244.67586	4.025	28.01.2009	182.18900	12.12.2009	11.10.2011	126.59570	4.02500	2.00000	0.44000	1	0	Rescind & Transfer	Rescind & Transfer to Kharagpur- Tarapur
22	Muzaffarpur East-2	2011-12	Construction of Pusa Road me Nawada Chowk se Manika Bisanpur Chand bandh tak via manika Madhya Vedya tak Sadak Nirman	KCR INFRA STRUCTURE (P) LTD AADCK73120 No Online	251.52076	4.700	15.09.2011	190.73600	03.05.2012	02.05.2013	160.25290	4.70000	4.70000	4.50000	2	2	Rescind & Transfer	Rescind & Transfer to Muz East-1
23	Muzaffarpur East-2	2011-12	Construction of Rashulpur Kanyat kama chowk se Bangri Pradhmantri Sadak tak via Rashulpur priyat Samudik Bhawan se Sadhu Singh ke Char moto huc	KCR INFRA STRUCTURE (P) LTD AADCK73120 No Online	271.61549	4.000	15.09.2011	213.48000	03.05.2012	02.05.2013	128.86075	4.00000	4.00000	2.00000	2	2	Rescind & Transfer	Rescind & Transfer to Muz West
24	Narkataganj	2008-09	BETTIAH P.W.D. PATH ME KORGNANWA CHOWK SE HARSARI HARJIAN TOLL HOTE HIE PURANITYA MUKHYA PATH TAK KALIKARAN.	MADAN MOHAN MISHRA ENTERPRISES PVT.LTD	164.72507	2.520	05.02.2011	103.25000	20.04.2012	21.04.2013	150.10500	2.52000	1.98000	1.98000	1	1	Ongoing	
25	Nawada	2006-07	Ashapur - Gobindpur Road to Kakhihanda Dekani Road	M/S Binda Prasad (C.E. EEO 321/2001) Sri Uday Shankar (124/98-JCE-1 RWD Parma)	169.01000	4.200	11.12.2006	149.79000	05.10.2007	02.09.2008	111.44410	4.20000	4.20000	2.20000	5	2	Rescind	Rescind
26	Nawada	2006-07	Morna to Bajwara Road	Sri Uday Shankar (124/98-JCE-1 RWD Parma)	141.68000	4.000	11.12.2006	113.52000	26.05.2007	25.02.2008	30.04583	2.50000	2.50000	0.00000	2	0	Rescind	Rescind
27	Nawada	2007-08	Pachbarwan Jamui Road to Pachbarwan tola, Hasinganj Road	M/S Binda Prasad (CE- REO 321/2001)	220.19000	3.600	29.08.2008	227.71000	14.08.2010	13.08.2011	57.76781	2.50000	0.00000	0.00000	2	0	Rescind	Rescind
28	Phulparas	2008-09	Construction of Road from Narhiya N.H. -104 to Thakur Tola via Sanosh Kumar house. (Length- 1.950 Km)	Arvind kumar ram (11752009 ii)	167.91931	1.950	07.04.2011	126.64100	21.06.2012	20.06.2013	94.05139	1.95000	1.07500	1.50000	1	1	Rescind	Road is in Progress
29	Saharsa	2006-07	Vindpura to Husainchak Chooch P.W.D. Road via Balmipur	Kamlesh Kumar Singh	156.62800	4.650	05.01.2007	134.37200	10.09.2007	09.04.2008	102.77000	5.30000	4.00000	2.50000	2	1	Ongoing	
30	Sasaram-1	2006-07	Nateadth Bandiya From Gohi P.W.D. to Madhopur Gharhi Bharatol Road	Sri Sami Tiwari Palamu (2861/2000 class(A)	94.02556	3.400	04.05.2007	78.42800	16.05.2007	15.11.2007	28.95692	3.40000	3.40000	0.00000	1	1	Ongoing	
31	Sasaram-1	2006-07	From Phari Sendar Road to Panali (Tenu More)	M/S Mishra & Company, Vill-Pariya, Rehux (212/99 class(A)	175.90512	4.030	11.01.2007	156.21400	08.08.2007	07.05.2008	110.92266	4.03000	4.03000	0.00000	1	1	Ongoing	
32	Sasaram-1	2006-07	From Sahua to Barhi Khari Vira Beer Bandh	Shanti Construction Sheelajiola, Ara	143.26222	3.250	11.01.2007	114.25491	08.08.2007	04.12.2008	82.11444	3.04500	3.04500	0.00000	1	0	Rescind	Transfer to Sasaram-2
33	Sasaram-1	2006-07	From Serwanand Dehri to Bedali Pool	Sri Ja Prakash Singh, Vill-Mugun, P.O.	135.09704	4.100	21.11.2007	116.85100	11.08.2008	10.03.2009	59.06072	3.13400	2.84000	0.00000	1	0	Rescind & Transfer	Transfer to Biharang
34	Sasaram-2	2010-11	Construction of Road from Ameli Lah to Jagdishpur via Prastampur and Karhansi	Ma Anie Construction (33609 1st Class)	80.69135	2.000	19.05.2011	76.89000	14.02.2012	23.08.2012	52.84201	2.00000	2.00000	0.00000	2	0	Rescind & Transfer	Transfer to Biharang
35	Sasaram-2	2010-11	Construction of Road from Ramnagar(Foot Bridge) Charhar of Lathian rajwala to ram Nagar Charaha	Sri Manoj Kumar Gupio (4474/11 3rd Class)	46.53267	1.000	03.03.2011	35.95900	17.03.2012	29.04.2012	23.67835	1.00000	1.00000	0.00000	1	0	Rescind & Transfer	Transfer to Biharang
36	Shekhpura	2006-07	Imp. (W/a) of Haisi Terhri Rd to Kumathia Rd	M/S Maa Gayatri Const.	86.96200	4.200	20.12.2006	69.12400	18.05.2007	11.07.2007	39.04217	4.20000	4.20000	1.10000	1	1	Rescind & Transfer	

MM45P 012D

Sl.No	Division Name	Year	Name of the Road (English)	Name Of Contractor	Administrative Approval			Agreement			Expenditure (in Lakh)	Physical Progress (in Km)			No. of Habitatio n to be Connecte d	No. of Connecte d Habitatio n	Completed or Not	Remarks
					Amount (in Lakh)	Length (in Km)	Date	Main Work Amount (Lac.)	Date	Date of Completion		Sub Base	Base	Surface				
1	2.	3	4	5	9	10	11	15	22	25	27	28	29	30	31	32	33	34
37	Shekhpura	2007-08	Imp. (W/o) of Pindhazari-Basanti Rd. to Bahadri Kodasi Rd.	Sd. Sadanand Singh	48.08200	1.080	11.11.2006	36.29800	05.10.2009	04.02.2010	22.77589	1.08000	0.81000	0.81000	1	1	On-going	Court Case, Claim for payment
38	Sheohar	2006-07	Dumanahala to Gharwara P.W.D. Road	M/S OM BELTECH AALCO26494 No Online	298.67196	7.600	21.11.2006	283.15000	10.12.2007	09.09.2008	246.95000	7.30000	7.30000	6.80000	2	2	Rescind & Transfer to Beland	Rescind vide Lt. no. 614 Dt. 19.06.2014
39	Sheghati	2006-07	Shivgani to Ganadhi Chak via Tola Chak	S.K. Yadav(31/2008)	95.82000	3.200	09.03.2008	100.41800	07.11.2009	12.04.2010	33.60099	3.20000	3.20000	0.00000	2	0	Rescind	no. 614 Dt. 19.06.2014
40	Sheghati	2007-08	Vill. Mahan Morhar Chitahi to Shyam Nagar Nina via Aurvadihi	Prasanna Kumar (42/2008)	137.00000	4.200	11.11.2008	123.55500	30.03.2010	11.10.2010	58.91042	4.20000	3.20000	0.30000	3	0	Rescind	Rescind vide Lt. no. 650 Dt. 21.06.2014
41	Simri Bakhtyarpur	2008-09	Barna Dhal-Sondarsa Raj PWD road parasharni, Kartel to Middle school, Parasharni.	MD BELAL ATEPB7900K 21.60374	126.40700	2.000	28.05.2010	95.65362	25.03.2017	16.12.2017	31.43600	1.75000	0.00000	0.27500	3	1	After Rescind work started	WORK IN PROGRESS
42	Simri Bakhtyarpur	2008-09	Telha Hospital to Husasahi RCC culvert.	Sanjay Kumar Singh/72/7/2009	87.81200	1.010	28.05.2010	79.41800	05.02.2011	05.08.2011	15.35142	0.55000	0.00000	0.00000	1	0	On-going	Agreement desolved and DPR Submitted to H.O.
43	Simri Bakhtyarpur	2011-12	Improvement of road from Kashi Nagar Police camp to Lokmanya Chowk under Sondarsa block	Vishnu Prabhakar	72.86000	0.850	30.08.2012	67.94400	17.05.2013	16.11.2013	13.00000	0.00000	0.00000	0.00000	1	0	On-going	work in progress
44	Supaul	2007-08	Nirmali to Hargahi via Janauli.	KEANS Cons Pvt. Ltd. 39/2008	401.13000	6.400	04.02.2009	398.67600	08.12.2009	07.12.2010	372.12650	6.00000	5.80000	6.00000	3	0	On-going	stopped/recomm ended for blacklisting vide let
45	Tikari	2010-11	Construction of Road from Fatehpur road to Kartoria via Bajinathpur.	Kameshwar Singh Yadav (RWD 114/109-2)	54.25000	1.000	23.07.2010	45.38800	04.08.2010	23.07.2011	16.04678	1.00000	0.87000	0.87000	2	0	Transfer	Transfer to gya

On going Scheme MNP

Month: October, Year: 2015

Physical Progress (in Km)

Sl.No	Division Name	Year	Name of the Road (English)	Name Of Contractor	Administrative Approval			Agreement			Expenditure			Physical Progress (in Km)			No. of Completed or Not	Assembly Constituency Name	Remarks
					Total	Km	Date	Main Work Amount (Lac.)	Date	Date of Completion	Grand Total	Grand Total	Grand Total	Grand Total	No. of Habitation Connected	No. of Completed Habitation			
1	2	3.	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
1	RAJGIR	2015-16	Mahula se kumedi pakki sadak tak	Dhp Kumar Varma/1698/10	74.00000	1.000	05.09.2015	62.93759		01.01.2019	0.00000	0.00000	0.00000	0.00000	2	0	On-going	Malanda	Land Disputed
2	RAJAPUR	2007-08	Roh- Bhara (Maharawan) Road to Marue (Dev Asthan) Road	Sri Shashi Bhuvan Pd./15/08 Er-in-Chief (rwd pat)	301.26600	4.400	30.03.2008	313.00000	29.01.2009	28.01.2010	290.99839	0.00000	0.00000	0.00000	0	0	On-going	Gobindapur	
3	PAUPNA GIER	2011-12	Aurangabad Jha anuragat jalpur deekund road se jamal bigha bhaya be-nawade-in-kuppi-dumti-sabour-nath	M/S Shakti Cons. 458/2008	767.47404	11.900	18.11.2011	765.20500	06.02.2013	16.01.2015	535.07170	8.50000	8.50000	7.60000	2	5	On-going	Goh	
4	KHARAB PUR TRAPUR	2007-08	Widening & Strengthening of road from Sangrampur Gancra PWD Malanpura to Bihhachin Road	M/S Karik Prasad, LIC RWD- 815/09 Class-II	192.87115	5.400	30.03.2008	168.34329	26.02.2009	25.11.2009	132.40760	5.00000	5.00000	2.60000	1	1	On-going	Tarapur	Work Closed Process Because Target Habitation to be Connected
5	MAPU - BANU	2015-16	Railway gunti se dakhin purab janewall sadak sanstut vidyalaya se purab mukhya gunanand prasad ke ghur tak path	SAUJEV KUMAR I ACP/PS/78H I 2150556	68.86180	1.000	26.05.2015	52.83458	13.08.2016	02.02.2017	15.31626	1.00000	1.00000	0.15000	1	0	On-going	Rajnagar	On Going
6	PHULPRAH	2011-12	Gorgam se paria hat path.	-Select-	1041.34342	6.850	26.06.2013	1130.81000	18.09.2014	17.09.2016	685.42367	6.85000	6.85000	6.65000	1	0	On-going		
7	PAITERI	2015-16	padoti prahand antargat taradhaun pandhayat ke kanyadhi pradhan mantri sadak sri topeshwar prasen tola hote hue brijesh raj purv pandhayat sanstut ke tola tak samrak sadak kanyadhaun k.	KAMAKSHI MINAKSHI CONSTRUCTIONS PRIVATE LIMITE	81.69046	1.000	26.05.2015	62.29346	01.09.2016	31.08.2017	42.40681	0.00000	0.80000	0.65000	1	0	On-going	Mohiddin Nagar	PCC in progress

(SUMMARY)

MNP

Division Name: HQ

On going Scheme SCP

(summary)

SCP

SlNo	Year	Project_ID	Name of the Road (English)	Division Name	Name Of Contractor	Administrative Approval			Agreement	Expenditure		Sub Base		Base		Surface		Remarks
						Total	KM	Date		Main Work Amount (Lac)	Date	Grand Total	Grand Total	Grand Total	Grand Total	Percentage (%)		
1	2	3	3	5	8	22	23	24	33	40	50	57	63	69	70	77		
1	2012-13	2080405005	Bhandra Panpurva pitch road to Lakhay Mahadalit to	Jamui	M/s Soni & Con., Jamui [561/2008 CLASS-II]	127.43000	2.400	13.06.2012	121.10000	03.01.2013	79.10306	2.40000	2.40000	1.70000	70.833		BT work in prog.	
2	2012-13	2080405003	Jamui Jila antargat Jhajha praktand me barajor panchayat ke barajor goan se dimmadh goan tak path.	Jhajha	Dharanveer Singh	158.18600	2.630	09.08.2012	153.62800	28.11.2012	8.50500	1.80000	1.80000	1.80000	68.415			

complete

plus done
resting

