

बिहार सरकार  
ग्रामीण कार्य विभाग

पत्रांक- BRRDA(HQ)-PMGSY-227/2018-22352100 / पटना, दिनांक-10/07/2019  
प्रेषक,

ई0 भगवत राम,  
अधीक्षण अभियंता -सह-  
नोडल पदाधिकारी, PMGSY  
पटना, बिहार।

सेवा में,

अधीक्षण अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य अंचल- किशनगंज/ औरंगाबाद/ समस्तीपुर/ सहरसा/ भागलपुर/ छपरा/  
मोतिहारी/ गया/ मुंगेर/ पूर्णिया/ दरभंगा/ मुजफ्फरपुर/ पटना/ सासाराम/  
सीतामढ़ी/ बेतिया/ सिवान।

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,

कार्य प्रमंडल- अररिया/ फारबीसगंज/ दाउदनगर/ बेगूसराय/ भागलपुर/ नवगछिया/  
कहलगाँव/ छपरा-1/ मढ़ौरा/ मोतिहारी/ ढाका/ शेरघाटी/ टेकारी/ जमुई/  
कटिहार/ मनिहारी/ गोगरी/ किशनगंज-1/ किशनगंज-2/ लखीसराय/ बेनीपट्टी/  
झंझारपुर/ फूलरपरास/ मुजफ्फरपुर पूर्वी-2/ मुजफ्फरपुर पश्चिमी/ नवादा/ पालीगंज/  
पूर्णिया/ धमदाहा/ बायसी/ सासाराम-1/ सासाराम-2/ सहरसा/ सिमरी-बख्तियारपुर/  
शेखपुरा/ शिवहर/ पुपरी/ बेलसंड/ सीतामढ़ी/ सिवान-2/ बेतिया।

**विषय:- PMGSY योजनान्तर्गत बिखंडित एकरारनामा से संबंधित पथों एवं पुलों  
के कार्यों की समीक्षा हेतु दिनांक-12.07.2019 को पूर्वाह्न 11 बजे से  
आहूत बैठक में अनिवार्य रूप से भाग लेने के संबंध में।**

महाशय,

उपर्युक्त विषय के संबंध में निदेशनुसार सूचित करना है कि PMGSY योजनान्तर्गत  
बिखंडित पथों एवं पुलों के कार्यों की समीक्षा हेतु दिनांक- 12.07.2019 को पूर्वाह्न 11 बजे से  
5वाँ तल, विश्वेश्वरैया भवन स्थित सभागार में सचिव, ग्रामीण कार्य विभाग की अध्यक्षता में  
आहूत समीक्षा बैठक में अनिवार्य रूप से भाग लेना सुनिश्चित किया जाय।

बैठक में ऐसे सभी बिखंडित कार्यों की अद्यतन स्थिति यथा पुनरीक्षित प्राक्कलन,  
तकनीकी अनुमोदन, पुनरीक्षित प्रशासनिक अनुमोदन, पुनरीक्षित तकनीकी स्वीकृति, निविदा  
आमंत्रण/ निविदा का निस्तार, परिमाण विपत्र अनुमोदन, एकरारनामा, कार्य की प्रगति, संवेदक  
के विरुद्ध कृत कार्रवाई यथा काली सूचीकरण, राशि जप्ति, नीलाम पत्रवाद एवं लम्बित ATR  
आदि से संबंधित विवरण के साथ उपस्थित होना सुनिश्चित किया जाय।

अनु0- सुलभ प्रसंग हेतु सूची संलग्न।

विश्वासभाजन

  
10/07/2019

(भगवत राम)

अधीक्षण अभियंता -सह-  
नोडल पदाधिकारी, PMGSY

ज्ञापांक- BRRDA(HQ)-PMGSY-227/2018 - 2235 /पटना, दिनांक- 10/07/2019  
प्रतिलिपि:- मुख्य अभियंता-1, 2 एवं 3 को सूचनार्थ एवं बैठक में भाग लेने हेतु समर्पित।

  
10/07/2019

अधीक्षण अभियंता-सह-  
नोडल पदाधिकारी, PMGSY

## Bihar

Status of Terminated works which are not Re-awarded yet on ommas. Date-09.07.2019  
Head-PMGSY

Sr.No	District Name	Name of Division	Block Name	Package No.	Sanctioned Year	Work Type	Road Name	Road Length (Kms)	Sanctioned Cost (in Lakh)	Road Length Completed Till Date	Balance Length	Expenditure (in Lakh)	Stage of Progress	Contractor Name	Remarks		
1	Ariaria	Forbisganj	Raniganj	BR-01R-031	2008 - 2009	ROAD	Musahama - Bagaha	1.72	65.53	1	0.72	45.85	Surface Course / BT Stage	M/S VIDHATA RAJ CONSTRUCTION PVT LTD [13 Aug 2009]	Ip-Tender		
2	Aurangabad	Daudnagar	Daudnagar	BR-02R-002	2008 - 2009	ROAD	Ancha More - Ancha	1.226	35.57	0	1.226	12.02	Sanctioned	SRI PRASANA KUMAR [16 Apr 2010]	Re-Tender		
3	Aurangabad	Daudnagar	Goh	BR-02R-009	2008 - 2009	ROAD	Pema More - Jhkatya	2.816	94.26	0	2.816	21.53	Sanctioned	M/S CHANDRA CONST [31 May 2010]	F.B. Submitted		
4	Aurangabad	Daudnagar	Goh	BR-02R-014	2008 - 2009	ROAD	Khatih Raja Pur Road - Garkati	2.645	89.14	0	2.645	56.01	Sanctioned	M/S CHANDRA CONST [26 Dec 2008]	F.B. Submitted		
5	Aurangabad	Daudnagar	Goh	BR-02R-087	2008 - 2009	ROAD	Goh Uplar Road - Lodpur	2.991	148.78	0.1	2.891	39.07	Surface Course / BT Stage	M/S CHANDRA CONST [21 Jan 2010]	F.B. Submitted		
6	Aurangabad	Daudnagar	Obra	BR-02R-109	2008 - 2009	ROAD	Tara - Aradhap	2.753	118.58	1.5	1.253	34.54	Surface Course / BT Stage	M/S CHANDRA CONST [21 Jan 2010]	F.B. Submitted		
7	Aurangabad	Daudnagar	Rafiganj	BR-02R-218	2011 - 2012	ROAD	Kasna Road - Chritala	6.774	298.89	0.44	6.334	200.05	Surface Course / BT Stage	SIVA SWASTHI CONSTRUCTION [27 Dec 2012]	Re-Tender		
8	Begusarai	Begusarai	Barauni	BR0403	2000 - 2001	ROAD	PWD Rd to Sarouja Maktab	2.4	28.05	0	2.4	19.04	Base Course / G2- G3 Stage	M/s Yogenada Rai [10 Jun 2003]		Black Listing needed	
9	Begusarai	Begusarai	Birpur	BR-04R-014	2008 - 2009	ROAD	NEWALA BARAIPUR - SARONJA ROAD	4.05	189.91	0	4.05	0	0	No Progress Entry	M/S D.N.A. Infrastructurs Pvt.Ltd. [30 Nov 2009]	Rev. AA Accorded vide Letter No 464 dt. 13.02.18	
10	Begusarai	Begusarai	Manhan	BR-04R-125	2012 - 2013	ROAD	T01 PWD ROAD - MANNIAPPA	3.01	178.9	0	3.01	0	0	No Progress Entry	SHIYA ELECTRO STEELS PVT. LTD [16 Mar 2013]	Rev. AA accorded vide Letter No. 3463 dt. 10-09-18	
11	Bhagalpur	Bhagalpur	Kahalgan	BR-06R-012	2008 - 2009	ROAD	ABDUL NAGAR RAMANIPUR - PARSHURAMACHAK	5.164	205.5	2	3.164	109.04	Surface Course / BT Stage	AGASTYA ENGINEERS PVT. LTD. [23 Sep 2009]		Black Listing needed	
12	Bhagalpur	Bhagalpur	Kahalgan	BR-06R-014	2008 - 2009	ROAD	JAGARNATHPUR - AMARPUR	14.676	857.08	0.5	14.176	31.65	Surface Course / BT Stage	AGASTYA ENGINEERS PVT. LTD. [05 Oct 2009]		C.C. Awarded	
13	Bhagalpur	Naukachha	Naukachha	BR-06R-054	2008 - 2009	ROAD	REO Road Nagar - Milkhi	7.15	292.29	0	7.15	31.81	Subbase / GSB Slage	M/S SPR INFRASTRUCTURE INDIA LTD [18 Jan 2010]	Rev. DPR to be Submitted		
14	Bhagalpur	Naukachha	Bhnpur	BR-06R-107	2008 - 2009	ROAD	JAIRAAMPUR - JAIRAMPUR BLIND	3.4	129.29	0	3.4	16.36	No Progress Entry	M/S SPR INFRASTRUCTURE INDIA LTD [18 Jan 2010]	Rev. AA Accorded vide Letter No 2139 dt. 02.07.2019		

Sr.No	District Name	Name of Division	Block Name	Package No.	Sanctioned Year	Work Type	Road Name	Road Length (Kms)	Sanctioned Cost (in Lakh)	Road Length Completed Till Date	Balanced Length (in Lakh)	Expenditure (in Lakh)	Stage of Progress	Contractor Name	Remarks		
15	Bhagalpur	Kahalguzon	Sahaur	BR06R291	2013-14 Batch-II	ROAD	L032-NH-80 to Rajnandpur (VR16)	2.465	180.91	2	0.465	78.56	Surface Course / BT Stage	ARVIND SINGH (04 Jul 2014)	अनु. प्र. अधिन-2 अधिन. १९९३ का अनु. १		
16	Chhapra Saran	Chapra-I	Gartha	BR09R287	2008-2009	ROAD	Mahibpur Parvashwar - Hemantpur Matdia	9.1	324.13	0	9.1	32	Base Course / G2-3 Stage	ADITYA TIWARI &amp; ASSOCIATES PVT LTD (03 Jul 2009)	Rev. DPR in BRDDA	CW/C	
17	Chhapra Saran	Mahaura	Amnaur	BR-09R-037	2008-2009	ROAD	Saltina Panchayat Bhausa - Mahaura	6.248	316	6.248	0	294.96	Surface Course / BT Stage	J.S.R. CONSTRUCTION PVT. LTD. (28 Aug 2009)	Rev. AA accorded vide letter no 610 dt. 05.03.19		
18	East Champaran	Dhaka	Barakwa	BR-11R-226	2008-2009	ROAD	Sundarpur - Bela	5.598	335.62	0.3	5.298	66.47	Surface Course / BT Stage	greengold construction (i) pvt (06 Dec 2010)	In Tender		
19	East Champaran	Dhaka	Barakwa	BR-11R-228	2008-2009	ROAD	REO Road Nimua - Dhurnagar-Pokharyya	2.169	126.42	0.584	1.585	46.3	Surface Course / BT Stage	M/S SUN RISE CONSTRUCTION (13 Oct 2009)	Re-Tender		
20	East Champaran	Mothari	Sugauli	BR11R604	2016-17 Bat	ROAD	L043-Panchavvva to Seyampur bawva (VR69)	1.326	77.05	0	0		Sub-Grade Stage	M/S RANA CONSTRUCTION (15 Sep 2017)			
21	East Champaran	Mothari	Mothari	BR11R593	2016-17 Bat	ROAD	L065-T 04 to Sahani Tola (VR52)	1.710	92.65	0	0		Sub-Grade Stage	M/S ANURAG SINGH (10 Oct 2017)			
22	East Champaran	Mothari	Paharpur	BR-11R-049	2008-2009	ROAD	Belwa Piprapatti - Betanaha	2.339	122.86	0	2.339	58.07	Subbase / GSB Stage	M/S SUN RISE CONSTRUCTION (28 Aug 2009)	In process of Rev. AA. (BRDDA)		CW/C
23	East Champaran	Mothari	Paharpur	BR-11R-055	2008-2009	ROAD	Sarsa - Manjharra	9.114	516.9	1.1	8.014	262.31	Surface Course / BT Stage	ASHOK PUJA CONSTRUCTION (09 Oct 2009)	In process of Rev. AA. (BRDDA)		Hon. Finance Minister
24	East Champaran	Mothari	Turkasia	BR11R-086	2008-2009	ROAD	Mothari Chhapva N.H.28 A Road - Panchurkha (65)	3.643	171.34	0.45	3.193	101.38	Surface Course / BT Stage	M/S SUN RISE CONSTRUCTION (25 Aug 2009)	In process of Rev. AA. (BRDDA)		CW/C
25	East Champaran	Mothari	Mothari	BR-11R-150	2008-2009	ROAD	Mothari Chhapva dano P.W.D Road - Suraha (118)	5.18	262.76	2.76	2.42	218.94	Surface Course / BT Stage	THE EVEREST CONSTRUCTION CO. (25 Aug 2009)	Retender	अनु. प्र. अधिन. १९९३ का अनु. १	
26	East Champaran	Mothari	Ramgarh	BR-11R-037	2008-2009	ROAD	P.W.D Road - Arzanagar	9.471	544.29	1.65	7.821	185.69	Surface Course / BT Stage	SIVA SWATHI CONSTRUCTIONS PVT. LTD. (28 Aug 2009)	In process of Rev. AA. (BRDDA)		Hon. Finance Minister
27	East Champaran	Mothari	Paharpur	BR-11R-045	2008-2009	ROAD	Isanwa Bhuar - Kannal Pipra	3.179	148.25	2	1.179	90.4	Surface Course / BT Stage	M/S JAGDAMBA CONSTRUCTION (28 Aug 2009)	Rev. AA Accorded vide Letter No 2142 dt. 02.07.2019		

Sr.No	District Name	Name of Division	Block Name	Package No.	Sanctioned Year	Work Type	Road Name	Road Length (Kms)	Sanctioned Cost (in Lakh)	Road Length Completed Till Date	Balance Length (in Lakh)	Expenditure (in Lakh)	Stage of Progress	Contractor Name	Remarks	
28	East Champaran	Moithari	Palampur	BR-11R-032	2008-2009	ROAD	Rai Kamaria - Bhanja Chhapra	8.194	440.9	0.593	7.601	247.34	Surface Course / BT Stage	SIVA SWATHI CONSTRUCTIONS PVT. LTD. [28 Aug 2009]	In process of Rev. AA. (BRDDA)	Hon. Finance Minister
29	East Champaran	Moithari	Palampur	BR-11R-058	2008-2009	ROAD	Lankaha - Noygaon P.W.D Road	13.491	749.61	1	12.491	384.33	Surface Course / BT Stage	SIVA SWATHI CONSTRUCTIONS PVT. LTD. [28 Aug 2009]	In process of Rev. AA. (BRDDA)	Hon. Finance Minister
30	East Champaran	Moithari	Banjara	BR11R-085	2008-2009	ROAD	Moithari Chhapra NH28A Road - Kapsandi	4.4	235.69	2.6	1.8	172.64	Surface Course / BT Stage	SIVA SWATHI CONSTRUCTIONS PVT. LTD. [28 Aug 2009]	In process of Rev. AA. (BRDDA)	I.F.A.
31	East Champaran	Moithari	Banjara	BR11R-088	2008-2009	ROAD	Jarwa Link Route No. 23 Jarwa (59)	8.439	438.95	0	8.439	148.32	Base Course / G2/G3 Stage	inv. lal construction [28 Aug 2009]	In process of Rev. AA. (BRDDA)	Hon. Finance Minister
32	East Champaran	Moithari	Banjara	BR11R-089	2008-2009	ROAD	Jarwa Link Route No. 23 Chichuraha (62)	5.802	326.9	0	5.802	219.93	Base Course / G2/G3 Stage	SIVA SWATHI CONSTRUCTIONS PVT. LTD. [28 Aug 2009]	In process of Rev. AA. (BRDDA)	D.E.F.C. Done
33	East Champaran	Moithari	Chakia or Pipra	BR-11R-124	2008-2009	ROAD	N.H.28 - Patsumpur via Kumpur	4.751	245.6	1.6	3.151	147.92	Surface Course / BT Stage	SIVA SWATHI CONSTRUCTIONS PVT. LTD. [28 Aug 2009]	In process of Rev. AA. (BRDDA)	
34	East Champaran	Moithari	Chakia or Pipra	BR-11R-129	2008-2009	ROAD	N.H.28 - Dumri via Bangun Harpur	4.546	239.03	2.5	2.046	131.55	Surface Course / BT Stage	SIVA SWATHI CONSTRUCTIONS PVT. LTD. [28 Aug 2009]	In process of Rev. AA. (BRDDA)	I.F.A.
35	East Champaran	Moithari	Moithari	BR-11R-157	2008-2009	ROAD	Jhalkha - Anjaisa to Machhala (213)	7.227	364.83	0.7	6.527	229.22	Surface Course / BT Stage	SIVA SWATHI CONSTRUCTIONS PVT. LTD. [28 Aug 2009]	In process of Rev. AA. (BRDDA)	Hon. Finance Minister
36	Gaya	Sherghati	Mohampur	BR12-03	2008-2009	ROAD	Danga - Rajbatal Road	9.52	264.39	0	9.52	133.28	No Progress Entry	MANOJ BEDI [07 Jan 2010]	Rev. AA accorded vide letter no. 05 dt. 01.01.19	
37	Gaya	Sherghati	Sherghati	BR-12R-158	2008-2009	ROAD	Sherghati Nema Road - Ghaghat	3.034	85.97	0	3.034	4.45	Pending - Land Acquisition	M/S Kumar A.S Construction [25 Apr 2011]	CW/C No. -20578/16 (New rate and 6 months more time demanded by Contractor)	
38	Gaya	Tekari	Konch	BR12R553	2013-2014	ROAD	L063 - Dadrufi Rafiganj Road, T04 to Karani (VR63)	1.223	58.13	1.223	0	54.86	Surface Course / BT Stage	Ranjeet Kumar [26 Sep 2014]	Terminated Work	
39	Gaya	Tekari	Konch	BR12R546	2013-2014	ROAD	L040 - Parbhana Isanlepur Road, L075 to Hasanpur (VR40)	1.743	78.85	0.7	1.043	38.32	Surface Course / BT Stage	Ranjeet Kumar [22 Oct 2014]	Terminated Work	
40	Gaya	Tekari	Konch	BR12R549	2013-2014	ROAD	L070- T05 to Jata (VR70)	1.789	81.22	1	0.789	28.56	Surface Course / BT Stage	Ranjeet Kumar [22 Oct 2014]	Terminated Work	
41	Gaya	Tekari	Konch	BR12R544	2013-2014	ROAD	L027-Simra, T02 to Barai (VR27)	2.98	156.94	1	1.98	60.69	Surface Course / BT Stage	Ranjeet Kumar [22 Oct 2014]	Terminated Work	
42	Gaya	Tekari	Belaguni	BR12R433	2013-2014	ROAD	L068-Rama Sripur Road to Birbal Bigha (VR68)	0.644	31.76	0	0.644	4	Sub-Grade Stage	Qamar Hashmi [15 Jan 2015]		

Sr.No	District Name	Name of Division	Block Name	Package No.	Sanctioned Year	Work Type	Road Name	Road Length (Kms)	Sanctioned Cost (in Lakh)	Road Length Completed Till Date	Balance Length	Expenditure (in Lakh)	Stage of Progress	Contractor Name	Remarks	
43	Gaye	Tekari	Belaganj	BR12R457	2013-14 Batch-11	ROAD	UD58 - Koiri Bigha to Turi (VR58)	1.122	61.14	0	1.122	22.48	Subbase / GSB Stage	Qumar Haidmi (15 Jan 2015)		Retender
44	Jamui	Jamui	Jamui	BR-15R-056	2008-2009	ROAD	Jamui Rajha PWD Road Santhi	0.553	25.5	0.553	0	16.96	Surface Course / BT Stage	HARENDRA KUMAR SINGH [24 Oct 2008]	Re-Tender	
45	Jamui	Jamui	Khatra	BR-15R-066	2008-2009	ROAD	Jamui Kweakol Road - Jagdipur	2.732	99.04	0	2.732	34.65	Base Course / G2-G3 Stage	D.D SINGH &amp;amp; C O [08 Nov 2008]	Re-Tender	
46	Katihar	Katihar	Korha	BR-16R-032	2008-2009	ROAD	KHUIDNA - BAHARRHAL	3.351	124.91	0	90.07			JMPARIAL FOUNDATIO [10 Nov 2008]	Rev. AA accorded vide letter no. 3857 dt. 22.10.2018	
47	Katihar	Katihar	Korha	BR-16R-042	2008-2009	ROAD	BAHARRHAL - SADALPUR KALA VIA SADALPUR KHUIDNA	5.34	177.99	0	22.43			M/S IMPERIAL FOUNDATION [12 Mar 2009]	Rev. AA accorded vide letter no. 3865 dt. 22.10.2018	
48	Katihar	Manihari	Manasahi	BR-16R-056	2008-2009	ROAD	SADALPUR KHUIDNA - LAUSA ROAD - LAUSA	3.245	116.05	0	3.245	68.33		RAJIV NANDAN CONSTRUCTION [26 Oct 2009]	Rev. AA accorded vide letter no. 4004 dt. 06.11.18	
49	Khagaria	Gogri	Bedaur	BR17R135	2016-17 Bat II	ROAD	UD31-NH-107 TO KANIRI (OT107)	4.662	255.38	0	0			SATTYADDEO PRASAD YADAV [19 Mar 2018]	Death of Contractor	
50	Khagaria	Gogri	Bedaur	BR1705B	2001-2002	ROAD	Bedaur Pachau REO Rd via Manri to Digham	3.5	89.22	0	3.5	85.2	Pending - Forest Clearance	MS CHOUDHARY AND BROTHERS [05 Jun 2003]	In process of Rev. AA (BRDA)	Year sh unarres
51	Kishanganj	Kishanganj-2	Pohla	BR18R208	2016-17 Bat II	ROAD	UD71-T02 to Bahanganon (TRACK71)	5.230	329.16	5.25	30		Surface Course / BT Stage	GHUFARAN MUSTAQUEEM [08 Dec 2017]		
52	Lakhisarai	Lakhisarai	Piparia	BR-19R-067	2008-2009	ROAD	Suryagarha pul - Walipur pakar	9.467	292	0	51.43		Pending - Land Acquisition	SRI RAJEEV KUMAR [30 Apr 2010]	In process of Rev. AA (BRDA)	Hon. Finance Minister
53	Lakhisarai	Lakhisarai	Lakhisarai	BR-19R-025	2008-2009	ROAD	Lakhisarai Shekhpura road - Choda vill.	1.156	47.86	0	1.156	10.49	Base Course / G2-G3 Stage	KUMAR RAMASHRAY [19 Aug 2009]	In process of Rev. AA	Hon Minister
54	Madhubani	Benipatti	Harihahi	BR-21R-028	2008-2009	ROAD	NH Road - Kudal Madhya	3.199	243.69	0.5	2.699	79.23	Surface Course / BT Stage	M/S ARAWALI INFRA POWER PVT. LTD. [10 Dec 2010]	Rev. DPR to be Submitted	
55	Madhubani	Benipatti	Harihahi	BR-21R-040	2008-2009	ROAD	NH Road - Forgh	1.58	112.27	0.9	0.68	75.11	Surface Course / BT Stage	M/S ARAWALI INFRA POWER PVT. LTD [10 Dec 2010]	Rev. AA accorded vide Lt no. 1473 dt. 17.04.18	

Sr.No	District Name	Name of Division	Block Name	Package No.	Sanctioned Year	Work Type	Road Name	Road Length (Kms)	Sanctioned Cost (in Lakh)	Road Length Completed Till Date	Balance Length	Expenditure (in Lakh)	Stage of Progress	Contractor Name	Remarks	
56	Madhubani	Benipatti	Benipatti	BR-21R-173	2008 - 2009	ROAD	DHAKJARI - ADWARI	7.622	567.74	4.5	3.122	261.8	Surface Course / BT Stage	SHIVA SHOWATI COMPANY PVT. LTD. [08 Jun 2010], SHIVA SWATI CONSTRUCTION PVT. LTD. [27 Sep 2011]	Terminated Works	
57	Madhubani	Benipatti	Bisfi	BR-21R-176	2008 - 2009	ROAD	Narayan - Gajawa	4.182	286.24	4	0.182	176.49	Surface Course / BT Stage	SHIVA SHOWATI COMPANY PVT. LTD. [30 Apr 2010], SHIVA SWATI CONSTRUCTION PVT. LTD. [27 Sep 2011]	Terminated Works	
58	Madhubani	Benipatti	Bisfi	BR-21R-181	2008 - 2009	ROAD	Bisfi - Singha	7.703	526.16	0.75	6.953	59.54	Surface Course / BT Stage	SHIVA SHOWATI COMPANY PVT. LTD. [08 Jun 2010], SHIVA SWATI CONSTRUCTION PVT. LTD. [27 Sep 2011]	Terminated Works	
59	Madhubani	Benipatti	Bisfi	BR-21R-186	2008 - 2009	ROAD	Bhagauti - L049 moorchak	6.263	423.64	6.263	0	196.99	Surface Course / BT Stage	SHIVA SHOWATI COMPANY PVT. LTD. [30 Apr 2010], SHIVA SWATI CONSTRUCTION PVT. LTD. [27 Sep 2011]	Terminated Works	
60	Madhubani	Benipatti	Madhwapu	BR-21R-194	2008 - 2009	ROAD	Bainga - Faraya	5.099	326.26	2.7	2.399	114.4	Surface Course / BT Stage	SHIVA SHOWATI COMPANY PVT. LTD. [08 Jun 2010], SHIVA SWATI CONSTRUCTION PVT. LTD. [27 Sep 2011]	Terminated Works	
61	Madhubani	Benipatti	Madhwapu	BR-21R-195	2008 - 2009	ROAD	L033 - SUJATPUR	5.17	371.35	1.6	3.57	123.99	Surface Course / BT Stage	SHIVA SHOWATI COMPANY PVT. LTD. [08 Jun 2010], SHIVA SWATI CONSTRUCTION PVT. LTD. [27 Sep 2011]	Terminated Works	
62	Madhubani	Jhaulampur	Madhepur	BR-21R-095	2008 - 2009	ROAD	TARDIHA KOSSI BANDH - MATRUS	1.331	82.82	0	1.331	17.44	Progress	M/S MITTHILA CONSTRUCTION [03 Oct 2009]	Re-Tender	
63	Madhubani	Jhaulampur	Madhepur	BR-21R-234	2012 - 2013	ROAD	MAHANSA - RAHUA	4.968	265.38	2.56	2.408	34.69	Surface Course / BT Stage	M/S RANVILASH PURVEY [30 Dec 2013]	In process of rev. AA. (BRIDA)	गोठ रफ़ी न रफ़ - (6)
64	Madhubani	Phulparas	Phulparas	BR21R262	2012 - 2013	ROAD	TOTI SISHWAR - BABONA	1.61	87.01	0	1.61	49	Pending - Legal Case	DEV KUMAR MANGARDAITA [17 Apr 2013]	In process of rev. AA. (BRIDA)	रफ़ीरफ़ रफ़ गगन
65	Muzaffarpur	Muzaffarpur East-2	Katra	BR23R454	2017-18 Batch-2	ROAD	TOTI-Bagani To Lahanpur Road (ODRI)	2.124	130.02	0	2.12	0	Agreement	SUMAN NATH THAKUR [09 Aug 2018]	Last date of Bid receipt : 08-05-19	T.B. Submitted

Sr.No	District Name	Name of Division	Block Name	Package No.	Sanctioned Year	Work Type	Road Name	Road Length (Kms)	Sanctioned Cost (in Lakh)	Road Length Completed Till Date	Balanced Length	Expenditure (in Lakh)	Stage of Progress	Contractor Name	Remarks		
66	Muzaffarpur	West	Motipur	BR-23R-182	2008-2009	ROAD	Sahabganj PWD road - Jagdishpur Kusbahi	1.108	51.42	0	1.108	13.85	Subbase / GSB Stage	M/S J. S. R. CONSTRUCTION PVT. LTD. [23 Nov 2009]	Rev. AA accorded vide letter No. 3336 dt. 17.09.18	F. B. Submitted	
67	Muzaffarpur	West	Sahabganj	BR-23R-231	2008-2009	ROAD	Lodha - Deoghara	0.979	65.76	0.9	0.079	46.33	Surface Course / BT Stage	M/S J. S. R. CONSTRUCTION PVT. LTD. [25 Nov 2009]	No need to Revised AA	Filed A	
68	Muzaffarpur	West	Sahabganj	BR-23R-234	2008-2009	ROAD	sonuati - vela chhapra	2.956	154.7	0.921	2.035	37.99	Surface Course / BT Stage	M/S J. S. R. CONSTRUCTION PVT. LTD. [25 Nov 2009]	No need of rev. AA (Return to SE on 29.05.18)	Filed A	
69	Muzaffarpur	West	Sahabganj	BR-23R-236	2008-2009	ROAD	KEMKARNA SAHPUR CHOWK - PACHRUKHIVA	1.606	71.06	0	1.606	24.22	Base Course / G2, G3 Stage	M/S J. S. R. CONSTRUCTION PVT. LTD. [25 Nov 2009]	Rev. AA accorded vide letter no. 174 dt. 15.01.19	F. B. Submitted	
70	Muzaffarpur	West	Sahabganj	BR-23R-237	2008-2009	ROAD	DOSTPUR - PASSACCOPE	4.096	200.42	0	4.096	2.08	Sub-Grade Stage	M/S J. S. R. CONSTRUCTION PVT. LTD. [25 Nov 2009]	Rev. AA accorded vide letter no. 173 dt. 15.01.19	F. B. Submitted	
71	Muzaffarpur	West	Sahabganj	BR-23R-241	2008-2009	ROAD	Daha chhapra - Nirpur	4.546	219.07	0	4.546	13.07	Subbase / GSB Stage	M/S J. S. R. CONSTRUCTION PVT. LTD. [25 Nov 2009]	No need to Revised AA	Filed A	
72	Nawada		Sirdaha	BR-25R-023	2008-2009	ROAD	Rajauri - Lohgarwa	6.303	230.36	0	0		Pending - Forest Clearance	M/S BANWARI LAL AGRAWALA PRIVATE [08 Jan 2010]			
73	Nawada		Govindpur	BR-25R-060	2008-2009	ROAD	KHANGANDUA - OBHAIYA	3.1	144.78	0	50.47		Pending - Land Acquisition	Vishwanj Construction Pvt. Ltd. [28 Aug 2009]			
74	Nawada		Roh	BR-25R-139	2008-2009	ROAD	Roh-Kawalkol (Kachhara) Road - Kamra	1.9	75.53	0	1.9	28.98	Pending - Land Acquisition	SRI NAND KUMAR SINGH [07 Sep 2009]	Rev. DPR to be Submitted		
75	Patna		Naubapur	BR-26R-095	2008-2009	ROAD	TARAI - SALARPUR	9.09	402.29	0	9.09	166.16	Subbase / GSB Stage	AGASTYA ENGINEERS PVT. LTD. [09 Aug 2009]	Rev. DPR submitted in BRDA	Black listed needed	
76	Punee		Rupauli	BR-27R-031	2008-2009	ROAD	Moham Pur - Aughari	2.957	126.13	0	2.957	56.01	Sanctioned	SRI ANIL PRASAD SAH [09 Oct 2009]	Rev. AA accorded vide letter no. 4003 dt. 06.11.18	F. B. Submitted	
77	Punee		Rupauli	BR27R404	2016-17	ROAD	LO56-Naupur to Bhanua Deodhi (VR56)	1.010	63.71	1	29.77		Surface Course / BT Stage	SANJAY KUMAR KEJRIWAL [16 May 2017]			
78	Punee		Amaur	BR27R442	2016-17	ROAD	LO28-Approch Rd. TO2 to Banberg (VR28)	1.5	103.59	0.6	0.9	0	0	Surface Course / BT Stage	GHURAN MUSTAQUEEM [16 Sep 2017]	Terminated Work	
79	Punee		Amaur	BR27R362	2016-17	ROAD	LO63-LO34 to kabanoothan (VR63)	1.5	101.95	0.5	1	47.82	0	Surface Course / BT Stage	GHURAN MUSTAQUEEM [28 Jun 2017]	Terminated Work	
80	Punee		Amaur	BR27R441	2016-17	ROAD	LO87-Petrol pump to bhagana tola (VR87)	2.31	143.07	0	2.31	67.64		Subbase / GSB Stage	GHURAN MUSTAQUEEM [16 Sep 2017]	Terminated Work	
81	Punee		Amaur	BR27R354	2016-17	ROAD	LO73-Madhyam vidyalya bahub tola to muskahan tola (VR73)	3.65	245.11	1.92	1.73	90.91		Surface Course / BT Stage	GHURAN MUSTAQUEEM [29 May 2017]	Terminated Work	
82	Punee		Bausa	BR27R374	2016-17	ROAD	LO32-Dhurnal to Muzara Piyeh (VR32)	3.906	285.88	0	3.906	70.41		Subbase / GSB Stage	GHURAN MUSTAQUEEM [28 Jun 2017]	Terminated Work	



Sr.No	District Name	Name of Division	Block Name	Package No.	Sanctioned Year	Work Type	Road Name	Road Length (Kms)	Sanctioned Cost (in Lakh)	Road Length Completed Till Date	Balanced Length	Expenditure (in Lakh)	Stage of Progress	Contractor Name	Remarks	
83	Rohas	Sasaram-1	Dinara	BR2805	2001 - 2002	ROAD	Dinara Bikanraganj PWD Rd (Rajpur) to Muswat	3	49.41	3	0	583.68		SHAKTI SHANKAR CON PVT. LTD. [23 Jan 2009]	In process of Rev. AA (BRDDA)	
84	Rohas	Sasaram-1	Sanjhauli	BR2806	2001 - 2002	ROAD	Ara Sasaram PWD Rd to Tema via Shawa Rampur	3	47.92	2	1	102.03		SHAKTI SHANKAR CON PVT. LTD. [02 Nov 2009]	Rev. AA Accorded vide Letter No 2141 dt. 02.07.2019	
85	Rohas	Sasaram-1	Karakat	BR2806	2001 - 2002	ROAD	Buthwal to Ohmawadh via Denari	1.5	22.62	1.5	0	56.47		SHAKTI SHANKAR CON PVT. LTD. [02 Nov 2009]	In process of Rev. AA in BRDDA	
86	Rohas	Sasaram-1	Dinara	BR2805	2007 - 2008	ROAD	Dinara Bikanraganj PWD Road - Muthwat	4.4	115.8	0	4.4	0		SHAKTI SHANKAR CON PVT. LTD. [02 Sep 2008]	In process of Rev. AA (BRDDA)	J.F.A.
87	Rohas	Sasaram-1	Suryapura	BR2805	2007 - 2008	ROAD	Suryapur - Agrat	8	204.1	0	8	0		SHAKTI SHANKAR CON PVT. LTD. [02 Sep 2008]	In process of Rev. AA (BRDDA)	J.F.A.
88	Rohas	Sasaram-1	Bikanraganj	BR-28R-107	2008 - 2009	ROAD	Nataraj PWD Road - Bahura Via Maithara	2.234	88.15	0	2.234	31.91		JMK INFRA PROJECT PVT. LTD. [06 Jul 2009]	In process of Rev. AA (RRDDA)	Arbitration Case
89	Rohas	Sasaram-1	Karakat	BR-28R-123	2008 - 2009	ROAD	Rohas Karakat P.W.D. (Karyasida) - Gopalpur	13.401	384.77	0	13.401	52.39		JMK INFRA PROJECT PVT. LTD. [06 Jul 2008]	In process of Rev. AA (BRDDA)	Arbitration Case
90	Rohas	Sasaram-1	Karakat	BR-28R-132	2008 - 2009	ROAD	Sahat - Karup	1.844	71.9	0	1.844	11.86		JMK INFRA PROJECT PVT. LTD. [06 Jul 2009]	In process of Rev. AA (BRDDA)	Arbitration Case
91	Rohas	Sasaram-1	Karakat	BR-28R-133	2008 - 2009	ROAD	Iawan - Manik Parasi	2.237	76.32	0	2.237	7.86		JMK INFRA PROJECT PVT. LTD. [06 Jul 2009]	In process of Rev. AA (BRDDA)	Arbitration Case
92	Rohas	Sasaram-1	Karakat	BR-28R-135	2008 - 2009	ROAD	Karakat - Tumia	7.621	224.84	0	7.621	12.23		JMK INFRA PROJECT PVT. LTD. [06 Jul 2009]	In process of Rev. AA (BRDDA)	Arbitration Case
93	Rohas	Sasaram-1	Kehas	BR-28R-139	2008 - 2009	ROAD	Sasaram Chusa Rd. - Pakari	3.25	111.64	0	3.25	18.6		JMK INFRA PROJECT PVT. LTD. [06 Jul 2009]	In process of Rev. AA (BRDDA)	Arbitration Case
94	Rohas	Sasaram-1	Sanjhauli	BR-28R-158	2008 - 2009	ROAD	Aranh Sasaram Road (Sanjhauli) - Kamra Via Eagra Kauri	4.365	128.25	0	4.365	19.36		JMK INFRA PROJECT PVT. LTD. [06 Jul 2009]	In process of Rev. AA (BRDDA)	Arbitration Case
95	Rohas	Sasaram-1	Nokha	BR-28R-163	2008 - 2009	ROAD	Sokhoda Sirtia Road - Charki	2.349	64.55	0	2.349	46.33		JMK INFRA PROJECT PVT. LTD. [06 Jul 2009]	In process of Rev. AA (BRDDA)	Arbitration Case
96	Rohas	Sasaram-1	Kargahar	BR-28R-176	2008 - 2009	ROAD	Sasaram Chusa Road - Ganyo To Kharhari	4.17	121.94	0	4.17	78.08		JMK INFRA PROJECT PVT. LTD. [06 Jul 2009]	In process of Rev. AA (BRDDA)	Arbitration Case
97	Rohas	Sasaram-1	Kargahar	BR-28R-178	2008 - 2009	ROAD	Kargahar Baroon - Tondia	11.48	361.6	0	11.48	85.56		JMK INFRA PROJECT PVT. LTD. [06 Jul 2009]	In process of Rev. AA (BRDDA)	Arbitration Case
98	Rohas	Sasaram-1	Dehri	BR-28R-183	2008 - 2009	ROAD	PWD ROAD - NAWADH	1.39	60.57	0	1.39	33.67		JMK INFRA PROJECT PVT. LTD. [06 Jul 2009]	In process of Rev. AA (BRDDA)	Arbitration Case
99	Rohas	Sasaram-2	Nokha	BR28191	2008 - 2009	ROAD	Baroon Dinara Road - Siant	1.213	34.33	0	1.213	11.42		JAG NARAYAN SINGH (09 Feb 2009); JAG NARAYAN SINGH (09 Feb 2009)	Rev. DPR to be Submitted	
100	Rohas	Sasaram-2	Dawali	BR-28R-050	2008 - 2009	ROAD	Nataraj Bazar Canal Road - Dourahla	1.366	47.07	0.32	1.046	3.42		SHRI RAVINDER KUMAR SINGH [19 Nov 2008]	Rev. DPR to be Submitted	

Sr.No	District Name	Name of Division	Block Name	Package No.	Sanctioned Year	Work Type	Road Name	Road Length (Kms)	Sanctioned Cost (in Lakh)	Road Length Completed Till Date	Balanced Length	Expenditure (in Lakh)	Stage of Progress	Contractor Name	Remarks		
101	Saharsa	Saharsa	Bamna Iahari	BR-29R-054	2008-2009	ROAD	PWD Road - Atzalpur	0.677	37.16	0.667	22.09	Base Course / G2-G3 Stage	Sri Bhupendra Prasad Singh [21 Sep 2009]	Financial - / Physical -	Rev. AA accorded vide letter no 247 dt. 23.01.2019		
102	Saharsa	Saharsa	Bamna Iahari	BR-29R-066	2008-2009	ROAD	X Road L028 - Iahari	0.428	20.35	0.428	15.69	Base Course / G2-G3 Stage	M/S CHANDRAHAR CONSTRUCTIO N [27 Jan 2010]	Financial - / Physical -	Terminated	Agreement Done	
103	Saharsa	Saharsa	Sonbarsa	BR-29R-073	2008-2009	ROAD	Tankulji Jamuna Road - Ramana Tola A	1.607	101.07	0	13.73	Subbase / GSB Stage	M/S KASHYAP CONSTRUCTIO N [07 Jul 2009]	Financial - / Physical -	20 दिनांक से का न करण थारत (30.11.2019)		
104	Saharsa	Saharsa	Naubata	BR29R189	2013-14 Batch-II	ROAD	L051-L023 Durra to Dhoiban tola (TRACK15)	0.795	66.65	0	0	Agreement	SUSHIL PRASAD [19 Mar 2016]				
105	Saharsa	Saharsa	Naubata	BR29R190	2013-14 Batch-II	ROAD	L050-T02 Inayapur to Mahanmapur (TRACK14)	1.01	68.36	0	0	Agreement	SUSHIL PRASAD [19 Mar 2016]				
106	Saharsa	Saharsa	Naubata	BR29R185	2013-14 Batch-II	ROAD	L042-T01 Santou to Koyla (TRACK9)	1.745	139.19	0	13.8	Agreement	SUSHIL PRASAD [19 Mar 2016]				
107	Saharsa	Saharsa	Santabarzi	BR2907	2008-2009	ROAD	NH107 - Khajuri	5.85	253.64	0	5.85	179.56	Base Course / G2-G3 Stage	M/S Mishra Construction [13 Jun 2011]	Financial - / Physical -	Tender From 28.01.2019	
108	Saharsa	Sunri Bakharyapur	Sunri Bakharyapur	BR29R258	2016-17 Batch-II	ROAD	L070-X road L096 to Kamanya (YR37)	3.305	219.66	0	0	Sub-Grade Stage	SURESH SAH [26 Feb 2018]				
109	Saharsa	Sunri Bakharyapur	Salkhua	BR29R232	2016-17 Batch-I	ROAD	L038-T02 to Samarkala (YR18)	5.203	301.66	0	6.29	Subbase / GSB Stage	M/S P. K. ENTERPRISES [03 Oct 2017]				
110	Sheikhpura	Sheikhpura	Artari	BR-31R-009	2012-2013	ROAD	T03 - HANUMANGANJ	4.251	195.33	2	2.251	82.85	Surface Course / BT Stage	BRJNANDAN PRASAD [15 Jan 2013]	Financial - / Physical -	Rev. AA accorded vide letter no. 609 dt. 05.03.19	
111	Sheohar	Sheohar	Sheohar	BR3202	2007-2008	ROAD	Mali Busaha To - Mahuda Road	4.6	129.8	4.273	111.37		Surface Course / BT Stage	M/S NEEL DHRUB CONS [07 Jan 2009]	Financial - / Physical -	To be Terminated	
112	Sheohar	Sheohar	Taryani	BR-33R-033	2008-2009	ROAD	Paranbansant Tola - Nehra Tola	4.28	218.02	3.8	98.43		Surface Course / BT Stage	DILIP KUMAR [08 Jun 2010]	Financial - / Physical -	To be Terminated	
113	Sheohar	Sheohar	Taryani	BR-33R-024	2008-2009	ROAD	Sacharpur - Beahya	3.4	161.05	0	3.4	33.75	Base Course / G2-G3 Stage	M/S Kalika Subchand Joint Venture Ltd [02 Mar 2009]	Financial - / Physical -	F. B. Submitted	

Sr.No	District Name	Name of Division	Block Name	Package No.	Sanctioned Year	Work Type	Road Name	Road Length (Kms)	Sanctioned Cost (in Lakh)	Road Length Completed Till Date	Balance Length	Expenditure (in Lakh)	Stage of Progress	Contractor Name	Remarks	
114	Sheohar	Sheohar	Tarjani	BR-32R-025	2008 - 2009	ROAD	Baidranthpur - Chhapra	6.53	342.4	0	6.53	55.06	Sub-Grade Stage	Kalka Subchand Joint Venture Ltd [02 Mar 2009]	T.B. Submitted	
115	Siwanathi	Sheohar	Beland	BR-33R57A	2008 - 2009	ROAD	SUKHI PRIMARY SCHOOL - KHARKA	0.66	33.91	0.66	11.01		Subbase / OSB Stage	SUBODH KR SINGH [16 Aug 2009]		
116	Siwanathi	Beland	Rumisaidpur	BR-33R101A	2008 - 2009	ROAD	LALPUR - KODRIYA	4.852	258.59	2.279	2.573	153.07	Surface Course / BT Stage	JAYANT KUMAR MISHRA [28 May 2010]	Rev. AA accorded vide letter No. 2898 dt. 20.07.18	T.B. Submitted
117	Siwanathi	Beland	Rumisaidpur	BR-33R102A	2008 - 2009	ROAD	RATANJHA - BAHARAMPUR	5.872	385.32	0	5.872	43.22	Sub-Grade Stage	M/S ARAWALI INFRA POWER PVT. LTD. [03 Jun 2010]	Rev. AA accorded vide letter No. 2900 dt. 20.07.18	T.B. Submitted
118	Siwanathi	Beland	Rumisaidpur	BR-33R103A	2008 - 2009	ROAD	BAGHARI - ATHRI VIA THUMMA	12.877	701.52	10	2.877	255.59	Surface Course / BT Stage	M/S ARAWALI INFRA POWER PVT. LTD. [03 Jun 2010]	Rev. AA accorded vide letter No. 2901 dt. 20.07.18	T.B. Submitted
119	Siwanathi	Beland	Rumisaidpur	BR-33R105A	2008 - 2009	ROAD	MAHINDWARA - KUNDAL	2.134	114.04	0	2.134	60.45	Base Course / G2-G3 Stage	PLATINUM INFRA TECH PVT.LTD. [06 May 2010]	Rev. AA accorded vide letter No. 2903 dt. 20.07.18	T.B. Submitted
120	Siwanathi	Beland	Rumisaidpur	BR-33R108A	2008 - 2009	ROAD	SUGRUDH - DHAB TOLA	2.368	140.64	2.278	0.09	74.99	Surface Course / BT Stage	M/S ARAWALI INFRA POWER PVT. LTD. [03 Jun 2010]	Rev. AA amount eliss than Original AA	Tender
121	Siwanathi	Beland	Rumisaidpur	BR-33R114A	2008 - 2009	ROAD	ATHSI - RUNNI VIA KHARKA	4.94	248.36	0	4.94	22.91	Subbase / OSB Stage	M/S ARAWALI INFRA POWER PVT. LTD. [03 Jun 2010]	Rev. AA accorded vide letter no. 3530 dt. 17.09.18	Tender
122	Siwanathi	Beland	Beland	BR-33R52A	2008 - 2009	ROAD	SIROPATI - BAUIA VIA	7.648	423.96	0	7.648	0	No Progress Entry	M/S ARAWALI INFRA POWER PVT. LTD. [03 Jun 2010]	Rev. AA accorded vide letter no. 2466 dt. 19-06-18	T.B. Submitted
123	Siwanathi	Beland	Beland	BR-33R53A	2008 - 2009	ROAD	HASAUR - DARIYAPUR	2.672	150.76	0	2.672	7.87	Sub-Grade Stage	M/S ARAWALI INFRA POWER PVT. LTD. [03 Jun 2010]	Rev. AA accorded vide letter No. 4099 dt. 14.06.17	19-28 अग्रेषी ११
124	Siwanathi	Siwanathi	Dumra	BR33R190	2012 - 2013	ROAD	Dharanbana - Hanuman Nagar	1.960	87.29	1.9	0.06	57.56	Surface Course / BT Stage	SURENDRA SAHNI [30 Apr 2013]	Terminated Work	

Sr.No	District Name	Name of Division	Block Name	Package No.	Sanctioned Year	Work Type	Road Name	Road Length (Kms)	Sanctioned Cost (in Lakh)	Road Length Completed Till Date	Balance Length (in Lakh)	Expenditure (in Lakh)	Stage of Progress	Contractor Name	Remarks
125	Siemarthi	Siemarthi	Major Ganj	BR33R405	2013-14 Batch-1	ROAD	L024-PWD Road to Tole Daingra (VR24)	1.68	108.64	1.68	0.00	32.56	Surface Course / BT Stage	NAGMA PRAVIN [14 Feb 2015]	Closed due to Death of Agency
126	Siemarthi	Siemarthi	Major Ganj	BR33R406	2013-14 Batch-1	ROAD	L034-Dumari Kalan to Dhangraha (VR34)	3.725	247.36	3.725	0.00	39.87	Surface Course / BT Stage	NAGMA PRAVIN [14 Feb 2015]	Closed due to Death of Agency
127	Siemarthi	Siemarthi	Major Ganj	BR33R407	2013-14 Batch-1	ROAD	L039-Pachhawa to Kalasipur (VR39)	3.9	267.41	3.9	0.00	161.87	Surface Course / BT Stage	NAGMA PRAVIN [14 Feb 2015]	Closed due to Death of Agency
128	Siemarthi	Pupari	Pupari	BR33R442	2013-14 Batch-1	ROAD	L022-Naryanpur Sasaula to Ekhma Makeshwar (VR4)	0.779	55.95	0	0		No Progress Entry	UMA SHANKER SINGH [03 Mar 2014]	
129	Siemarthi	Pupari	Pupari	BR33R445	2013-14 Batch-1	ROAD	L096-Barani bhila PMGSY to Bora north west tola (VR63)	1.265	86.72	0	0		No Progress Entry	UMA SHANKER SINGH [03 Mar 2014]	
130	Siemarthi	Pupari	Sursand	BR-33R-062	2008-2009	ROAD	QUARRY - AMANA	5.354	416.03	0.7	4.654	125.21	Surface Course / BT Stage	M/S ARAWALI INFRA POWER PVT. LTD. [13 May 2010]	Less than 20% returned
131	Siemarthi	Pupari	Bokhra	BR-33R-186	2008-2009	ROAD	BHAUR - PAKTOLA	8.698	538.7	0.36	8.338	147.07	Surface Course / BT Stage	M/S ARAWALI INFRA POWER PVT. LTD. [07 May 2010]	In process of Rev. AA (BRDA)
132	Siemarthi	Pupari	Bokhra	BR33R566	2013-14 Batch-II	ROAD	L034 - Chakant to Malis tola (VR7)	0.75	54.07	0.75	0	25.72	Surface Course / BT Stage	SCRENDRA SAHNI [03 Dec 2014]	Terminated Works
133	Siemarthi	Pupari	Bajpatti	BR33R310	2013-14 Batch-I	ROAD	L096-Mixtal PMGSY to Darji Tola Gopalpur (VR68)	1.244	81.9	1	0.244	34.11	Surface Course / BT Stage	AASTHA AGRO INDUSTRIES PVT. LTD [05 Jun 2015]	Terminated Works
134	Siemarthi	Pupari	Bajpatti	BR33R311	2013-14 Batch-I	ROAD	L033-T07 to Ratampur (VR21)	1.287	90.21	1.287	0	51.4	Surface Course / BT Stage	AASTHA AGRO INDUSTRIES PVT. LTD [05 Jun 2015]	Terminated Works
135	Siemarthi	Pupari	Choraur	BR33R382	2013-14 Batch-I	ROAD	L032-Bhanabari to Sapaha (VR18)	1.37	76.1	1	0.37	54.72	Surface Course / BT Stage	AASTHA AGRO INDUSTRIES PVT. LTD. [31 Jul 2015]	Terminated Works
136	Siemarthi	Pupari	Bajpatti	BR33R553	2013-14 Batch-II	ROAD	L059-Madhunagar Bazar T09 to Basaha (VR31)	2.5	168.75	1.5	1	46.72	Surface Course / BT Stage	AASTHA AGRO INDUSTRIES PVT. LTD. [31 Jul 2015]	Terminated Works
137	Siemarthi	Siemarthi-2	Darauli	BR34R387	2016-17 Bat-	ROAD	L034-PWD Tole to Gopalpur (TRACN13)	2.900	139.55	2.9	72.27	Surface Course / BT Stage	GENIUS CONSTRUCTION [25 Sep 2017]		
138	Siemarthi	Siemarthi-2	Andar	BR34R391	2016-17 Bat-	ROAD	L052-Madunpur Paraji Bahadurpur to Chakant Pata Marg (VR17)	3.700	174.54	3.7	118.9	Surface Course / BT Stage	GENIUS CONSTRUCTION [25 Sep 2017]		
139	Siemarthi	Siemarthi-2	Andar	BR34R392	2016-17 Bat-	ROAD	L051-T02 MDR to Paraji (VR21)	4.300	213.84	4.3	118.67	Surface Course / BT Stage	GENIUS CONSTRUCTION [25 Sep 2017]		
140	West Champaran	Betia	Yogapatti	BR37R07B	2007-2008	ROAD	Yogapatti Block Office - Madanpur Path	6	346.68	0.38	5.62	136.17	Surface Course / BT Stage	SRI VINAY KUMAR [02 Mar 2009]	Rev. AA accorded vide letter no 4424 dt. 26.12.18

Sr.No.	District Name	Name of Division	Block Name	Package No.	Sanctioned Year	Work Type	Road Name	Road Length (Kms)	Sanctioned Cost (in Lakh)	Road Length Completed Till Date	Balanced Length	Expenditure (in Lakh)	Stage of Progress	Contractor Name	Remarks	
1	Bhagalpur	Naugachhia	Bihpur	BR102A	2012-2013	LSB	NH-31 - AHUTI Bridge	106.2	436.19	41589	41953	0	0	No Progress Entry	Baba Construction [11 Nov 2013]	DPR to be Revised due to Koshi River
2	Bhagalpur	Naugachhia	Ismlipur	BR061	2012-2013	LSB	NH31 - AHUTI Bridge	132.74	535.24	41589	41953	0	139.22	No Progress Entry	Baba Construction [11 Nov 2013]	DPR to be Revised due to Koshi River
3	Araria	Forbisganj	Narpatganj	BR01R256	2016-17	LSB	Bridge at Chaurage 10000 m	37.680	194.92	0	48.26			GHUFRAN MUSTAQUEEM [16 Dec 2017]	Death of Contractor	
4	Araria	Araria	Araria	BR01R233	2016-17	LSB	Bridge at Chaurage 1500 m	28.750	112.51	0	38.08			GHUFRAN MUSTAQUEEM [16 Dec 2017]	Death of Contractor	
5	Araria	Araria	Palasi	BR01R262	2016-17	LSB	Bridge at Chaurage 1350 m	41.680	177.56	0	74.93			GHUFRAN MUSTAQUEEM [16 Dec 2017]	Death of Contractor	
6	Araria	Araria	Kursakanta	BR01R251	2016-17	LSB	Bridge at Chaurage 1200 m	83.360	308.74	0	71.55			GHUFRAN MUSTAQUEEM [16 Dec 2017]	Death of Contractor	
7	Kishanganj	Kishanganj-1	Koch Dhanan	BR18R237	2016-17	LSB	-	33.680	166.87	0	48.26			GHUFRAN MUSTAQUEEM [16 Dec 2017]	Death of Contractor	
8	Kishanganj	Kishanganj-1	Koch Dhanan	BR18R236	2016-17	LSB	-	41.680	191.93	0	48.12			GHUFRAN MUSTAQUEEM [16 Dec 2017]	Death of Contractor	
9	Kishanganj	Kishanganj-1	Bahodurga	BR18R179	2016-17	LSB	Bridge arch 1450 m	51.680	206	0	49.86			GHUFRAN MUSTAQUEEM [16 Dec 2017]	Death of Contractor	
10	Purnea	Baosi	Anaur	BR2710	2013-2014	LSB	NH 57 KAASBA GERWA PATH TO NALOPARA BAMBADHAR (Bridg e)	117.74	590.09	41699	42063	0	263.76	Progress	INDIAN PROGRESSIVE CONSTRUCTION PVT. LTD. [01 Mar 2014]	Terminated Work
11	Purnea	Baosi	Anaur	BR27R468	2017-18	LSB	RCC Bridge over Kabra Dhar in 3rd km of Gariya to Manuwar (VR70)	35	178.61	0	0			GHUFRAN MUSTAQUEEM [14 May 2018]	Death of Contractor	
12	Muzaffarpur	Muzaffarpur east-2		BR-23R-317		LSB	NH77-Madhupur Road	147.91							DPR Submitted in BRRD A	Return to CE-3